

From: [Susan Makinson](#)
To: peter@mnrhomes.com
Cc: "[Susan Makinson](#)"
Subject: NewPath Networks Status Update
Date: Monday, July 12, 2010 4:40:00 PM

Peter,

As per our conversation earlier, I wanted to give you a brief update on the WCF node construction within McDowell Mountain Ranch. There are currently a total of eleven nodes and the breakdown is as follows:

- 5 Faux Saguaro Cactus
 - H577 (Cimarron Hills; Queenswreath & 114th Street)
 - H574 (Cimarron Hills; Queenswreath & 109th Street)
 - H322 (Paradise Lane & Morning Star Drive)
 - H142 (Gelding Drive & 107th Place)
 - H132 (One Hundred Hills; Paradise Lane & 111th Street)
- 3 Street Lights
 - H124 (Bell Road & 108th Street)
 - H130 (McDowell Mountain Ranch Road & Paradise Lane)
 - H137 (Texas Sage & 105th Street)
- 1 Slim Line Pole (non-lighted pole)
 - H570 (Pine Valley Road & 102nd Street)

Please note that although all of the faux saguaro, street lights and slim-line pole above have been permitted, constructed and delivered to AT&T, none of them have been turned up yet. AT&T has confirmed they are in the process of finalizing their testing and anticipate having these nodes turned up and in operation no later than July 23rd, 2010.

- 2 Traffic Signals
 - H134 (McDowell Mountain Ranch Road & 102nd Place)
 - H321 (McDowell Mountain Ranch Road & 105th Street)

Both of these traffic signals have been submitted to the City of Scottsdale and are currently in Plan Check review at this time. Once the Traffic Signals are permitted, the work will be awarded to the General Contractor (undetermined at this time) and construction should take approximately 21 days, hence the expected completion date being in the August-September timeframe.

As always, if there are any questions please feel free to give me a call and it will be my pleasure to help out!

Regards,

Susan Makinson

Land Use/Real Estate Consultant

NewPath Networks

susan.makinson@newpathnetworks.net

480.430.3682